

Customer No.:		Inspect. rec. No.:		Order No.:	
---------------	--	--------------------	--	------------	--

PRO ELECTRICAL EQUIPMENT TEST REPORT

GENERAL DATA

Customer address:			Contractor:		
Description:			Electrical equipment testing report		
Type of equipment:	☐ EV cable ☐ Medical ☐ Portable appliance ☐ Machine ☐ Welding ☐ Switchgear ☐ Other ☐ CE Marketing		Reason for the test:	☐ In service ☐ Repair ☐ Periodic test ☐ Other	
Test in accordance with:	AS/NZS 3760	Start of testing:	19/07/2022	End of testing:	15/05/2024
Measuring instruments used:	Model:	MI 3340	Serial No.:	24460062	
Customer contact details:			Test engineer contact details:		

INSPECTION AND TEST RESULTS

Statement	Date of next inspection:
All electrical equipment was tested in accordance with the listed regulations and technical standards. Equipment that passed was marked appropriately and can be declared safe according to accepted technical rules. Inspection and test results are summarized in the attached pages with a recommended re-test date.	19/07/2023
Method of labelling	☐ Pass/Fail tags ☐ Barcoded tags ☐ RFID tags
Results:	No faults found
Notes:	

SIGNATURE AND STAMP

Client:	Operator:
☐ Report is fully accepted. Client is informed about inspection and test results. ☐ Client is informed about status of faulty equipment.	☐ Electrical equipment was tested according to valid regulations and technical standards. ☐ Faulty equipment and measures are appropriately noted.
Location: Date: Signature:	Location: Date: Signature:

PRO REPORT - TEST REGISTER

RESULTS SUMMARY

Appliance ID	Type	Location	Test Date	Retest Date	Status	Test Summary
AT2005	TOASTER	CAL ROOM	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.17 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
0003	Red IEC Lead	CAL Room	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
AT2010-PH3	3 Phase RCD	CAL Room	20/07/2023	19/07/2024	Pass	RCD: (+) ,t IΔN x1 : 25.6 ms (-) ,t IΔN x1 : 35.9 ms
AT2011	RCD	CAL Room	25/07/2023	24/07/2024	Pass	RCD: (+) ,t IΔN x1 : 40.0 ms (-) ,t IΔN x1 : 29.5 ms
RCD002	RCD 15 A	CAL Room	25/07/2023	24/07/2024	Pass	RCD: (+) ,t IΔN x1 : 9.3 ms (-) ,t IΔN x1 : 18.9 ms
TTS00018	Power Board	CAL Room	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00022	IEC Lead	CAL Room	18/07/2022	18/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00023	Oscilloscope	CAL Room	18/07/2022	18/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.10 Ohm Limit : 1.00 Ohm; Differential Leakage: Idiff : 0.20 mA Limit : 5.00 mA S : 0.04...
TTS00028	Power Board	CAL Room	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Polarity: Fault : 1; Differential Leakage: Idiff : 0.06 mA Limit...
TTS00037	DESK POWERBOARD	CAL Room	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00040	Transformer	CAL Room	18/07/2022	18/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.12 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS00072	IEC Lead	CAL Room	29/01/2025	29/01/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00099	C6 IEC Lead	CAL Room	21/07/2023	20/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00101	Seaward lead	CAL Room	10/02/2025	10/02/2026	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.02 mA Limit : 5.00 mA S : 0.00 kVA
TTS00112	Kyoritsu Lead	CAL Room	04/02/2025	04/02/2026	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.02 mA Limit : 5.00 mA S : 0.00 kVA
TTS00116	Var Tx	CAL Room	18/07/2022	18/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.15 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS00117	Figure 8 Lead	CAL Room	22/07/2022	22/07/2023	Pass	Visual Inspection: Result : 0
TTS00126	CT Test Box	CAL Room	22/07/2022	22/07/2023	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.00 mA Limit : 1.00 mA S : 0.00 kVA
TTS00127	IEC Lead	CAL Room	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00128	Service PC	CAL Room	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.08 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS00129	IEC Lead	CAL Room	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00130	Monitor PSU	CAL Room	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.07 mA Limit : 5.00 mA S : 0.01 kVA

Appliance ID	Type	Location	Test Date	Retest Date	Status	Test Summary
TTS00164	Fig 8 Lead	CAL Room	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0
TTS00165	Metrel Charger	CAL Room	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.14 mA Limit : 1.00 mA S : 0.00 kVA
TTS00197	Red IEC Lead	CAL Room	05/02/2025	05/02/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.10 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00199	Cal Box Lead	CAL Room	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00232	IEC lead	CAL Room	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00233	DMM 6500	CAL Room	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.07 Ohm Limit : 1.00 Ohm; Differential Leakage: Idiff : 0.04 mA Limit : 5.00 mA S : 0.05...
TTS00253	IEC Lead RH	CAL Room	29/01/2025	29/01/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00253	Kyoritsu Lead	CAL Room	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.01 mA Limit : 1.00 mA S : 0.00 kVA
TTS00254	Cal Box	CAL Room	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.03 Ohm Limit : 1.00 Ohm; Differential Leakage: Idiff : 0.12 mA Limit : 5.00 mA S : 0.02...
TTS00255	RCD Portable	CAL Room	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Differential Leakage: Idiff : 0.04 mA Limit : 1.00 mA S : 0.00...
TTS00305	IEC Lead	CAL Room	29/01/2025	31/07/2025	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS0285	Extension lead	CAL Room	05/02/2025	07/08/2025	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS169	RCD	CAL Room	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Differential Leakage: Idiff : 0.03 mA Limit : 1.00 mA S : 0.00...
TTS8003	Red IEC Lead	CAL Room	05/02/2025	05/02/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00065	Microwave	Kitchen	21/07/2023	20/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.06 Ohm Limit : 1.00 Ohm; Differential Leakage: Idiff : 0.27 mA Limit : 5.00 mA S : 1.27...
TTS00067	Sandwich toast	Kitchen	21/07/2023	20/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.11 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS00070	RCD	Kitchen	25/07/2023	24/07/2024	Pass	RCD: (+) ,t IΔN x1 : 8.3 ms (-) ,t IΔN x1 : 17.3 ms
TTS00178	Fridge	Kitchen	21/07/2023	20/01/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.07 Ohm Limit : 1.00 Ohm; Differential Leakage: Idiff : 0.06 mA Limit : 5.00 mA S : 0.11...
TTS00271	Urn	Kitchen	20/07/2023	19/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.16 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS0044	Fridge	Kitchen	19/01/2021	19/01/2022	Fail	Visual Inspection: Result : 0; Earth Continuity: R : >1999 Ohm Limit : 1.00 Ohm Riso : --- MOhm Limit : 1 MOhm
TTS0091	Urn	Kitchen	18/07/2022	18/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.82 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS1008	Coffee Machine	Kitchen	20/07/2023	19/07/2024	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.03 mA Limit : 5.00 mA S : 0.01 kVA

Appliance ID	Type	Location	Test Date	Retest Date	Status	Test Summary
rcd2	IEC lead	Kitchen	19/04/2024	19/04/2025	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.14 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00140	EFTPOS Charger	Reception	18/07/2022	18/07/2023	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.00 mA Limit : 1.00 mA S : 0.00 kVA
TTS00202	IEC Lead	Reception	21/07/2023	20/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00203	Dell PC	Reception	21/07/2023	20/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.11 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS00204	Power board	Reception	21/07/2023	20/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS0220	HP Printer	Reception	21/07/2023	20/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.10 Ohm Limit : 1.00 Ohm; Differential Leakage: Idiff : 0.14 mA Limit : 5.00 mA S : 0.01...
TTS2020	IEC Lead	Reception	21/07/2023	20/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
RCD003	RCD	Show Room	25/07/2023	24/07/2024	Pass	RCD: (+) ,t IΔN x1 : 5.7 ms (-) ,t IΔN x1 : 15.6 ms
TTS001	Scan Charger	Show Room	23/06/2021	23/12/2021	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.14 mA Limit : 1.00 mA S : 0.00 kVA
TTS00110	Lead figure 8	Show Room	04/02/2025	04/02/2026	Pass	Visual Inspection: Result : 0
TTS00118	IEC lead	Show Room	29/01/2025	29/01/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.10 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00123	IEC Lead	Show Room	04/02/2025	04/02/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00124	RCD Portable	Show Room	20/07/2023	19/01/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.10 Ohm Limit : 1.00 Ohm; Differential Leakage: Idiff : 0.03 mA Limit : 1.00 mA S : 0.00...
TTS00141	IEC Lead	Show Room	18/07/2022	17/01/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00142	Printer Charger	Show Room	18/07/2022	17/01/2023	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.19 mA Limit : 5.00 mA S : 0.01 kVA
TTS00143	Seaward Lead	Show Room	04/02/2025	04/02/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS00145	IEC Lead	Show Room	04/02/2025	04/02/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00146	Printer Charger	Show Room	04/02/2025	04/02/2026	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.04 mA Limit : 5.00 mA S : 0.00 kVA
TTS00149	Blue IEC Lead	Show Room	21/07/2023	20/01/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00150	Orange IEC Lead	Show Room	21/07/2023	20/01/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00152	Battery Charger	Show Room	15/02/2023	15/02/2024	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.01 mA Limit : 1.00 mA S : 0.00 kVA
TTS00153	Fig 8 Lead	Show Room	15/02/2023	15/02/2024	Pass	Visual Inspection: Result : 0
TTS00154	Power Supply	Show Room	15/02/2023	15/02/2024	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.14 mA Limit : 1.00 mA S : 0.00 kVA
TTS00167	Battery Charger	Show Room	04/02/2025	04/02/2026	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.05 mA Limit : 1.00 mA S : 0.00 kVA

Appliance ID	Type	Location	Test Date	Retest Date	Status	Test Summary
TTS00179	Iso Tx	Show Room	20/07/2023	19/01/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.13 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS00182	Iso Tx	Show Room	21/07/2023	20/07/2024	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.04 mA Limit : 5.00 mA S : 0.01 kVA
TTS00185	Red IEC Lead	Show Room	04/02/2025	04/02/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00188	Figure 8 Lead	Show Room	23/06/2021	23/12/2021	Pass	Visual Inspection: Result : 0
TTS00218	Power Supply	Show Room	15/02/2023	15/02/2024	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.14 mA Limit : 1.00 mA S : 0.01 kVA
TTS00219	RCD	Show Room	25/07/2023	24/07/2024	Pass	RCD: (+) ,t IΔN x1 : 8.4 ms (-) ,t IΔN x1 : 17.1 ms
TTS00220	C6 IEC Lead	Show Room	10/02/2025	12/08/2025	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00221	Kyoritsu Lead	Show Room	04/02/2025	04/02/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.10 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS00222	Scan Charger	Show Room	21/07/2023	20/07/2024	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.03 mA Limit : 1.00 mA S : 0.00 kVA
TTS00223	Phone Charger	Show Room	15/02/2023	15/02/2024	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.00 mA Limit : 1.00 mA S : 0.00 kVA
TTS00223	Phone Charger	Show Room	18/07/2022	17/01/2023	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.00 mA Limit : 1.00 mA S : 0.00 kVA
TTS00224	Kyoritsu Lead	Show Room	04/02/2025	04/02/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.06 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS00225	Phone Charger	Show Room	20/07/2022	19/01/2023	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.00 mA Limit : 1.00 mA S : 0.00 kVA
TTS00226	Phone Charger	Show Room	04/02/2025	04/02/2026	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.00 mA Limit : 1.00 mA S : 0.00 kVA
TTS00227	Power Board	Show Room	21/07/2021	20/01/2022	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Polarity: Fault : 1; Differential Leakage: Idiff : 0.03 mA Limit...
TTS00228	Power Board	Show Room	04/02/2025	06/08/2025	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Polarity: Fault : 1; Differential Leakage: Idiff : 0.02 mA Limit...
TTS00229	Power Supply	Show Room	10/02/2025	10/02/2026	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.05 mA Limit : 1.00 mA S : 0.00 kVA
TTS00230	Television	Show Room	10/02/2025	10/02/2026	Pass	Visual Inspection: Result : 0; Insulation-P: Riso-S : >200 MOhm Limit : 1 MOhm
TTS00235	Phone Charger	Show Room	04/02/2025	04/02/2026	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.00 mA Limit : 1.00 mA S : 0.00 kVA
TTS00244	IEC Lead	Show Room	15/02/2023	15/02/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00247	Charger	Show Room	15/02/2023	15/02/2024	Pass	Visual Inspection: Result : 0; Insulation: Riso : 73.7 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.05 mA Limit : 1.00 mA S : 0.01 kVA
TTS00250	IEC Lead LH	Show Room	05/02/2025	05/02/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00251	IEC Lead RH	Show Room	20/07/2023	19/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00267	Power Board	Show Room	10/02/2025	10/02/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Polarity: Fault : 1; Differential Leakage: Idiff : 0.05 mA Limit...

Appliance ID	Type	Location	Test Date	Retest Date	Status	Test Summary
TTS00268	Power Board	Show Room	10/02/2025	10/02/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00269	Phone Charger	Show Room	04/02/2025	04/02/2026	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.00 mA Limit : 1.00 mA S : 0.00 kVA
TTS00272	Charger	Show Room	04/02/2025	04/02/2026	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.00 mA Limit : 1.00 mA S : 0.00 kVA
TTS00273	Tx	Show Room	04/02/2025	04/02/2026	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.00 mA Limit : 1.00 mA S : 0.03 kVA
TTS00274	Charger	Show Room	21/07/2023	20/07/2024	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.01 mA Limit : 1.00 mA S : 0.01 kVA
TTS003	Printer Charger	Show Room	23/06/2021	23/12/2021	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.14 mA Limit : 1.00 mA S : 0.01 kVA
TTS00307	Toaster	Show Room	04/02/2025	06/08/2025	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.11 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS00308	Iron	Show Room	04/02/2025	06/08/2025	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.10 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS0074	Red IEC Lead	Show Room	05/02/2025	05/02/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS0088	IEC Lead	Show Room	21/07/2023	20/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS0089	IEC Lead	Show Room	29/01/2025	29/01/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS1003	SEW Lead	Show Room	05/02/2025	05/02/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.08 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS2011	Instaltest Lead	Show Room	05/02/2025	05/02/2026	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.02 mA Limit : 5.00 mA S : 0.00 kVA
TTS8014	Red IEC Lead	Show Room	20/07/2023	19/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS8015	RCD Portable	Show Room	04/02/2025	06/08/2025	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Differential Leakage: Idiff : 0.01 mA Limit : 1.00 mA S : 0.00...
TTS00171	C6 IEC Lead	Showroom	15/02/2023	15/02/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
AT2010-PH1	3 Phase RCD	WAREHOUSE	25/07/2023	24/07/2024	Pass	RCD: (+) ,t IΔN x1 : 25.7 ms (-) ,t IΔN x1 : 35.8 ms
RCD001	RCD Cal bench	WAREHOUSE	25/07/2023	24/07/2024	Pass	RCD: (+) ,t IΔN x1 : 26.3 ms (-) ,t IΔN x1 : 35.0 ms
TTS00047	IEC lead	WAREHOUSE	12/01/2024	13/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.05 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00071	METREL 2121	WAREHOUSE	23/09/2022	23/09/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS00100	Zebra PSU	WAREHOUSE	21/07/2023	20/07/2024	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.19 mA Limit : 5.00 mA S : 0.00 kVA
TTS00109	Fume Extractor	WAREHOUSE	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.07 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm

Appliance ID	Type	Location	Test Date	Retest Date	Status	Test Summary
TTS00190	15A IEC	WAREHOUSE	06/01/2021	05/01/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00192	PSU	WAREHOUSE	06/01/2021	05/01/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.08 Ohm Limit : 1.00 Ohm; Differential Leakage: Idiff : 0.18 mA Limit : 5.00 mA S : 0.00...
TTS00193	IEC lead	WAREHOUSE	06/01/2021	05/01/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00194	Modem PSU	WAREHOUSE	06/01/2021	05/01/2026	Pass	Visual Inspection: Result : 0; Insulation-P: Riso-S : >200 MOhm Limit : 1 MOhm
TTS00195	IEC lead	WAREHOUSE	06/01/2021	05/01/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00248	IEC Lead	WAREHOUSE	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00264	Figure 8 Lead	WAREHOUSE	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0
TTS00265	Printer PSU	WAREHOUSE	11/01/2024	11/07/2024	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.06 mA Limit : 1.00 mA S : 0.01 kVA
TTS00278	Mini PC PSU	WAREHOUSE	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.06 mA Limit : 1.00 mA S : 0.00 kVA
TTS01001	IEC Lead	WAREHOUSE	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.05 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS01003	POWER BOARD	WAREHOUSE	29/01/2025	31/07/2025	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Differential Leakage: Idiff : 0.03 mA Limit : 5.00 mA S : 0.00...
TTS01003	AA BATT CHARGER	WAREHOUSE	29/01/2025	31/07/2025	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.07 mA Limit : 1.00 mA S : 0.00 kVA
TTS168	Programme PSU	WAREHOUSE	19/07/2022	19/07/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.19 Ohm Limit : 1.00 Ohm; Differential Leakage: Idiff : 0.63 mA Limit : 5.00 mA S : 0.16...
TTS170	Laminator	WAREHOUSE	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Insulation-P: Riso-S : >200 MOhm Limit : 1 MOhm
0001	Charger	Warehouse	20/07/2022	19/01/2023	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.15 mA Limit : 1.00 mA S : 0.01 kVA
0002	Charger	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.01 mA Limit : 1.00 mA S : 0.00 kVA
00370	IEC Lead	Warehouse	12/01/2024	13/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.03 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
8001	Drill	Warehouse	15/05/2024	15/05/2025	Pass	Visual Inspection: Result : 0; Insulation-P: Riso-S : >200 MOhm Limit : 1 MOhm
AT2000	Battery Charger	Warehouse	04/02/2025	06/08/2025	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.05 mA Limit : 1.00 mA S : 0.00 kVA
AT2002	SEW Lead	Warehouse	05/02/2025	07/08/2025	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
AT2004	Heat Gun	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Insulation-P: Riso-S : >200 MOhm Limit : 1 MOhm
AT2009	IEC Lead	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TT012350	IEC Lead	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.04 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TT012353	SEW Lead	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.04 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1

Appliance ID	Type	Location	Test Date	Retest Date	Status	Test Summary
TTS00003	Scales	Warehouse	12/01/2024	13/07/2024	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.02 mA Limit : 1.00 mA S : 0.00 kVA
TTS00008	Electric Knife	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Insulation-P: Riso-S : >200 MOhm Limit : 1 MOhm
TTS00010	Extension lead	Warehouse	04/02/2025	06/08/2025	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00011	IEC Lead	Warehouse	17/01/2022	19/07/2022	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00012	Solder Station	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Differential Leakage: Idiff : 0.03 mA Limit : 5.00 mA S : 0.10...
TTS00013	Flouro Lamp	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.10 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS00014	Lamp	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.01 mA Limit : 1.00 mA S : 0.01 kVA
TTS00015	Solder Station	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.27 Ohm Limit : 1.00 Ohm; Differential Leakage: Idiff : 0.26 mA Limit : 5.00 mA S : 0.32...
TTS00026	IEC Lead	Warehouse	20/07/2022	19/01/2023	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00027	Computer PSU	Warehouse	20/07/2022	19/01/2023	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.02 mA Limit : 5.00 mA S : 0.00 kVA
TTS00033	IEC lead	Warehouse	04/02/2025	06/08/2025	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.10 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00038	Desk Powerboard	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.03 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00039	Extension Lead	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.10 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00041	Drill Press	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.19 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS00046	IEC Lead	Warehouse	12/01/2024	13/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.06 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00048	IEC Lead	Warehouse	12/01/2024	11/01/2025	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.10 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00050	IEC lead	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00051	Label Printer	Warehouse	12/01/2024	13/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.12 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS00051	Label Printer	Warehouse	12/01/2024	13/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.11 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS00053	Label Printer	Warehouse	12/01/2024	13/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.30 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS00054	Monitor	Warehouse	12/01/2024	13/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.28 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS00059	Charger	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.00 mA Limit : 1.00 mA S : 0.01 kVA

Appliance ID	Type	Location	Test Date	Retest Date	Status	Test Summary
TTS00064	Vacuum Cleaner	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Insulation-P: Riso-S : >200 MOhm Limit : 1 MOhm
TTS00104	Extension Lead	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.10 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00105	IEC Lead	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.04 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00106	IEC Lead	Warehouse	17/01/2022	19/07/2022	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00115	Phone Charger	Warehouse	29/01/2025	31/07/2025	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.00 mA Limit : 1.00 mA S : 0.00 kVA
TTS00125	Fig 8 Lead	Warehouse	29/01/2025	31/07/2025	Pass	Visual Inspection: Result : 0
TTS00131	Laminator	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Insulation-P: Riso-S : >200 MOhm Limit : 1 MOhm
TTS00132	Phone Charger	Warehouse	12/01/2024	13/07/2024	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.00 mA Limit : 1.00 mA S : 0.00 kVA
TTS00133	IEC Lead	Warehouse	12/01/2024	11/01/2025	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.07 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00134	Fig 8 Lead	Warehouse	12/01/2024	13/07/2024	Pass	Visual Inspection: Result : 0
TTS00139	Phone Charger	Warehouse	15/02/2023	15/02/2024	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.00 mA Limit : 1.00 mA S : 0.00 kVA
TTS00147	Battery Charger	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.12 mA Limit : 1.00 mA S : 0.01 kVA
TTS00148	Fig 8 Lead	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0
TTS00151	Power Supply	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.06 mA Limit : 1.00 mA S : 0.00 kVA
TTS00155	C6 IEC Lead	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.12 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00156	Power Board	Warehouse	11/01/2024	11/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00157	IEC Lead	Warehouse	04/02/2025	06/08/2025	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00158	Scales	Warehouse	19/07/2023	18/01/2024	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.02 mA Limit : 5.00 mA S : 0.00 kVA
TTS00159	C6 IEC Lead	Warehouse	13/01/2022	15/07/2022	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00160	Battery Charger	Warehouse	13/01/2022	15/07/2022	Pass	Visual Inspection: Result : 0; Insulation: Riso : 48.9 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.05 mA Limit : 5.00 mA S : 0.00 kVA
TTS00161	Phone Charger	Warehouse	04/02/2025	04/02/2026	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.00 mA Limit : 1.00 mA S : 0.00 kVA
TTS00172	Power Supply	Warehouse	11/01/2024	11/07/2024	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.11 mA Limit : 1.00 mA S : 0.01 kVA
TTS00174	Label Winder	Warehouse	12/01/2024	13/07/2024	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.00 mA Limit : 1.00 mA S : 0.00 kVA
TTS00183	Printer	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.10 Ohm Limit : 1.00 Ohm; Differential Leakage: Idiff : 0.14 mA Limit : 5.00 mA S : 0.88...
TTS00191	IEC Lead	Warehouse	06/01/2021	05/01/2026	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1

Appliance ID	Type	Location	Test Date	Retest Date	Status	Test Summary
TTS00205	Instaltest Lead	Warehouse	04/02/2025	06/08/2025	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.02 mA Limit : 1.00 mA S : 0.00 kVA
TTS00206	Extension Lead	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.10 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00217	Power Supply	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.22 Ohm Limit : 1.00 Ohm; Differential Leakage: Idiff : 0.34 mA Limit : 5.00 mA S : 0.01...
TTS00237	Charger	Warehouse	29/01/2025	31/07/2025	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.00 mA Limit : 1.00 mA S : 0.00 kVA
TTS00238	Kyoritsu lead	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.02 mA Limit : 1.00 mA S : 0.00 kVA
TTS00239	Seaward Lead	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.02 mA Limit : 1.00 mA S : 0.00 kVA
TTS00241	Power Board	Warehouse	12/01/2024	13/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.08 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00242	PC	Warehouse	12/01/2024	13/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.11 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS00243	Dyson vac	Warehouse	20/07/2022	19/01/2023	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.06 mA Limit : 1.00 mA S : 0.00 kVA
TTS00256	C6 IEC Lead	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00257	Power Supply	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.05 mA Limit : 1.00 mA S : 0.01 kVA
TTS00258	Power Board	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Polarity: Fault : 1; Differential Leakage: Idiff : 0.07 mA Limit...
TTS00259	IEC Lead	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.04 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00260	Power Board	Warehouse	12/01/2024	13/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.05 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00262	IEC Lead	Warehouse	11/01/2024	11/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00263	Monitor	Warehouse	11/01/2024	11/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.10 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm
TTS0027	Power Board	Warehouse	12/01/2024	13/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.06 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00275	Monitor PSU	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.07 mA Limit : 1.00 mA S : 0.00 kVA
TTS00276	MRL	Warehouse	29/01/2025	31/07/2025	Pass	Visual Inspection: Result : 0
TTS00277	IEC Lead	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.03 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00289	C6 IEC Lead	Warehouse	12/01/2024	13/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.08 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00291	Charger	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.04 mA Limit : 1.00 mA S : 0.00 kVA

Appliance ID	Type	Location	Test Date	Retest Date	Status	Test Summary
TTS00294	Truecon Lead	Warehouse	12/01/2024	13/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.03 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00296	RCD Portable	Warehouse	18/01/2024	19/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.03 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1.00 mA S : 0.00...
TTS00306	Power Board	Warehouse	04/02/2025	06/08/2025	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00310	Power Supply	Warehouse	10/02/2025	12/08/2025	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.06 mA Limit : 1.00 mA S : 0.00 kVA
TTS00311	IEC Cable	Warehouse	17/02/2025	19/08/2025	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.06 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS00312	Seaward Lead	Warehouse	17/02/2025	19/08/2025	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.02 mA Limit : 1.00 mA S : 0.00 kVA
TTS00313	Power Supply	Warehouse	17/02/2025	19/08/2025	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.13 mA Limit : 1.00 mA S : 0.01 kVA
TTS0059	Power Board	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.03 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS0075	Extension Lead	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS0076	Drill	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Insulation-P: Riso-S : >200 MOhm Limit : 1 MOhm
TTS0077	Glue Gun	Warehouse	29/01/2025	31/07/2025	Pass	Visual Inspection: Result : 0; Insulation-P: Riso-S : >200 MOhm Limit : 1 MOhm
TTS0081	Fig 8 Lead	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0
TTS0084	Charger	Warehouse	11/01/2024	12/07/2024	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.11 mA Limit : 1.00 mA S : 0.00 kVA
TTS01004	Power board	Warehouse	11/01/2024	25/01/2024	Pass	Visual Inspection: Result : 0; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Differential Leakage: Idiff : 0.13 mA Limit : 1.00 mA S : 0.00 kVA
TTS1306	IEC Lead	Warehouse	29/01/2025	31/07/2025	Pass	Visual Inspection: Result : 0; Earth Continuity: R : 0.09 Ohm Limit : 1.00 Ohm; Insulation: Riso : >200 MOhm Limit : 1 MOhm; Polarity: Fault : 1
TTS171	PSU	Warehouse	24/07/2023	23/01/2024	Pass	Visual Inspection: Result : 0; Touch Leakage: Itou : 0.04 mA Limit : 1.00 mA S : 0.00 kVA
rcd3	Drill	Warehouse	15/05/2024	15/05/2025	Pass	Visual Inspection: Result : 0; Insulation-P: Riso-S : >200 MOhm Limit : 1 MOhm